NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO:NZ/PMC/BBMP/YD/W-1/2019-20/MM1

Date: 27-06-2019

To
The Executive Engineer,
Yelahanka Division
Bangalore

Dear Sir,

"PMC CERTIFICATE AND INSPECTION REPORT"

Subject: Regarding Inspection Report for the below mentioned work

Name of Work:- Improvements to roads and drains at Maruthinagara 4th main 1st and 2nd cross roads and surrounding areas in Kempegowda ward no - 01 and Improvements to roads and drains at Maruthinagara 2nd main 9th A cross road and surrounding areas in Kempegowda ward no - 01

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works - KSRRB 300-1 Earthwork excavation by manual means in ordinary soil involving an average	Cum	166.14
2	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and	Cum	447.64
3	KSRB4.1.3: Providing and laying position plain cement concrete of M/s 1:4:8 with OPC cement @180Kgs, with 40mm and down size graded granite metal	Cum	194.24
4	Providing and laying Plain /reinforced cement concrete for side drains, walk and bottom thickness 15cm using M20 nominal mix concrete with OPC cement at	Cum	213.21
5	KSRB 4.9.2 providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tonne	5.76
6	Supplying and fixing precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire	Sqm	312.75
7	Providing precast slab of 250 mm thick including cost of all materials, labour, curing transportation, loading, unloading etc., complete as per the direction of	Sqm	24.00
8	KSRRB M600-6: cement concrete pavement, construction unreinforced plain cement concrete pavement, thickness as per design, over a prepared sub base	Cum	109.84
9	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 124 and 165mm repectively, 300mm high and	No	927.00
10	KSRB 15-19.1 Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the	Sqm	170.00
11	KSRRB 800-1: Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials,	Sqm	170.00

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

12	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading	Cum	613.78

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and part bill

Thanking you,

A.E.E

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com